

## DAM REMOVAL SCHEDULE

### City of Big Rapids

March 2000	Site clearing and preparation
April	Initiate installation of temporary stream access
May	Install sheet-piling on west side of dam
June (early)	Complete temporary access bridge Dredge sediment trap and river bottom
June (late)	Demolish and remove west side of dam (about 3 weeks to complete)
July (mid month)	Drawdown starts (about 8-10 days) Dredge sediment from traps as needed
July (late)	Demolish and remove east side of dam (about 6 weeks to complete)
August	Install temporary access to remove sheet piling Continue dam demolition Continue sediment trap clean out Seed exposed stream banks
September	Continue stream bank seeding and stabilization
July, 2001	Remove RR trestle remnants if they become exposed upstream Clean and remove sediment trap and rock dam
August, 2001	Substantially complete